

Authorised to Operate Small Loader



Worsley Alumina

Candidate's Name	Candidate's Company Name	Employee Swipe card Number
Candidate Declaration: The assessment process undertaken with this exercise was explained to me in advance and I agree that I am ready to undertake this assessment.		
Candidate's Signature:		

ASSESSMENT SUMMARY

Title of Training Package	Authorised to Operate Small Loader		
Intended Audience	Operation of small loaders		
Category of Assessment	Q50073331 ATO Small Loader	☐	
Prerequisites	Q50001782 Driver's Licence C or higher	☐	
Assessment Methods	Methods used to assess competence: (Please check all methods used)		
	PART 1 and 2: Experienced candidates or Re-assessments	☐	
	PART 1, 2, 3, 4, 5 and 6: New and inexperienced candidates	☐	
	1. Theory	☐	
	2. Practical Demonstration	☐	
	3. Direct Observation Log	☐	
	4. Minimal Supervision Practical Assessment	☐	
	5. Minimal Supervision Log	☐	
	6. Final Practical Assessment	☐	
Assessors Feedback [Mandatory] Assessor's comments on performance and feedback to the Candidate.	Assessor's comments:		
	More coaching and/or training required?	No ☐	Yes ☐ Detail further action:
Assessment Result	The Candidate's overall performance meets the requirements of the assessment method listed above? Sufficient performance evidence was made available during the assessment to satisfy evidence requirement of the outcome?		
	Candidate not yet Competent	☐	Candidate Competent ☐
	Name of Assessor [Print]	Assessor Signature	Date
Please upload completed Training Assessment to BISTrainer			

Authorised to Operate Small Loader



Worsley Alumina

TRAINING PROCESS

Candidates will be required to undertake a structured training program as set out below. There are two possible pathways to gain the Authorised to Operate Small Loader qualification.

New and Inexperienced candidates - complete parts 1 - 6
Experienced candidates or reassessments - complete parts 1 and 2

Theory

The candidate will be required to complete theory questions to test their knowledge of small loader.

Practical Instruction

The Candidate will be familiarised, in detail, with the operational aspects of a small loader by an Authorised Trainer/Assessor only. This familiarisation will be practical based and shall address all relevant components of the small loader training package.

Training Under Direct Supervision

Practical training shall be conducted in the workplace and include varying conditions, shifts and application. All training will be conducted in a safe manner and a minimum of 10hrs recorded within the Part 3 logbook. For the candidate to progress, a practical assessment will be carried out before moving to minimal supervision

Minimal Supervision

The candidate will be required to complete a minimum of 20hrs operating under minimal supervision. All hours are required to be entered into the log part 5 logbook.

Final Practical assessment

Once a minimum of 20hrs has been completed under minimal supervision a practical assessment can be carried out to deem competence. If the candidate is deemed not yet competent, they can continue to operate under minimal supervision to gain more experience and coaching.

Recognition of Prior Learning

RPL can be used at the appointed training dept trainer/assessors' discretion when prior experience is proven to award the qualification without the need for recording the minimum logged hours mentioned above. However, part 1 and part 2 (VOC) must still be completed.

Appeals Process

In the event the learner/candidate disputes the decision made by the assessor, the training supervisor may:

- Provide an independent assessor to conduct a re- assessment to the candidate or
- Use a panel of independent assessors to review the decision and make a judgement of competency.

WAPL Approved Providers

Assessment is only to be conducted by an appointed training dept trainer or Worsley assessor who holds the following qualifications:

- Q50073331 ATO Small Loader
- Q50071833 Worsley Assessor Skill Set
- Q50073293 Authority to Assess Mobile Equipment

Refresher training can be completed by competent person who holds a valid:

- Q50073331 ATO Small Loader
- Q50071833 Worsley Assessor Skill Set

Authorised to Operate Small Loader



Worsley Alumina

PART 1 - THEORY

Materials Required

Pen, relevant reference material

Written or Verbal Questions

The Candidate should answer the following questions to indicate underpinning knowledge:

✓ / ✗

1. The loader must be isolated with a hasp and personnel lock attached prior to entering the footprint of the machine.

- a) True
- b) False

☐

2. 3 points of contact is the safest way to access and egress the loader.

- a) True
- b) False

☐

3. What is the purpose of performing a walk around pre-start inspection of the loader prior to operating.

- a) Inspect for damage
- b) Identify any faults with the loader
- c) Ensure that the loader is safe to operate
- d) All the above

☐

4. What action would you take if there was an "Out of Service Tag" on the loader's isolation switch.

- a) Ignore the tag and operate the loader
- b) Remove the tag so you can operate the loader
- c) Do not operate the loader and report the tag to pit control

☐

5. All working equipment at BBM is subject to a 40-metre exclusion zone.

- a) True
- b) False

☐

6. The hydraulic oil, transmission fluid and coolant level on the loader can be checked by sight glass.

- a) True
- b) False

☐

7. When travelling the loader, you should only use the service brake to control the loaders speed.

- a) True
- b) False

☐

8. The window on the right-hand side of the cab can be used as an emergency exit point if required.

- a) True
- b) False

☐

9. Prior to performing a hopper clean-up, what process would you follow.

- a) Complete a Risk assessment (RAP)
- b) Authorisation gained from the duty production supervisor
- c) Communication with crusher control to have the orange light activated
- d) Notify pit control and a general broadcast put out to all haul truck operators, notifying them of the clean-up
- e) All of the above

☐

Authorised to Operate Small Loader



Worsley Alumina

10. Testing the park brake and service brake on the loader is completed in 3 rd gear forward at 1700rpm. a) True b) False	☐
11. When loading the bucket with material, you should only operate the loader in 1 st gear. a) True b) False	☐
12. Brake checks should be performed at the start of every shift, prior to leaving the park-up. a) True b) False	☐
13. What action would you take if the engine oil warning light stayed illuminated once the engine has started: a) Shut the engine off b) Report the fault to pit control c) Tag the loader "out of service" d) All of the above	☐
14. Failure to check that the quick hitch locking pins are fully inserted, could result in the bucket attachment coming off. a) True b) False	☐
15. The secondary steering system on the loader is battery operated a) True b) False	☐
16. If a fire was detected on the loader that you were operating, what action would you take. a) Stop the loader and ground the bucket b) Select neutral and engage the park brake c) Activate the fire suppression system d) Call the emergency e) Evacuate the area f) All of the above	☐
PART 1 - The Candidate's responses were:	☐ Satisfactory ☐ Not Satisfactory

Authorised to Operate Small Loader



Worsley Alumina

PART 2 – PRACTICAL DEMONSTRATION

Materials Required	Small Loader	
1. Plan and prepare		
During the demonstration, did the Candidate:	√ / ×	N/A
Clarifies work instructions with the duty supervisor	☐	☐
Complete a risk assessment (RAP)	☐	☐
Identify and report any potential hazards	☐	☐
Wear the correct PPE	☐	☐
2. Equipment Pre-Operational Checks		
During the demonstration, did the Candidate:	√ / ×	N/A
Isolate the loader correctly using hasp and personnel lock	☐	☐
Conduct a try test prior to entering the footprint of the loader	☐	☐
Maintain three (3) point contact when accessing/egressing the loader	☐	☐
Identify & visually check external components at ground level	☐	☐
Identify & visually check in cab components and gauges	☐	☐
Check fire suppression system and fire extinguisher for condition	☐	☐
Check steps and handrails for condition	☐	☐
Check steering components for condition	☐	☐
Check hydraulic and transmission oil sight glass for level	☐	☐
Check grease lines and that sufficient grease is getting to steering knuckles	☐	☐
Check tyres, rims and wheel studs	☐	☐
Check under the machine for fluid leaks	☐	☐
Check engine oil level on dip stick	☐	☐
Check coolant level sight glass	☐	☐
Check windows and mirrors for condition	☐	☐
Check work lights	☐	☐
Check seat and seatbelt condition	☐	☐
Complete a pre-start checklist and defect report	☐	☐
3. Start Up Procedure		
During the demonstration, did the Candidate:	√ / ×	N/A
Check that the park brake is engaged	☐	☐
Check transmission is in neutral	☐	☐
Adjust seat correctly and apply seat belt	☐	☐
Turn ignition key to the on position and visually observe monitoring system perform a self-test	☐	☐
Sound the horn once and wait 3-5 seconds prior to starting the engine	☐	☐

Authorised to Operate Small Loader



Worsley Alumina

4. Safe Operation of the Equipment (General)		
During the demonstration, did the Candidate:	√ / ×	N/A
Sound the horn twice and wait 3-5 seconds prior to moving the loader	☐	☐
Stop machine during transmission directional changes	☐	☐
Use controlled and smooth braking applications	☐	☐
Follow the 40m procedure while working around other equipment	☐	☐
Manoeuvre the loader safely and demonstrate general awareness	☐	☐
Demonstrate good knowledge of main road networks	☐	☐
Obey all road signage	☐	☐
Follow correct separation distances	☐	☐
Use correct two-way protocols	☐	☐
Demonstrate/explain correct overtaking procedures	☐	☐
Shut the loader down prior to exiting cab to ground level	☐	☐
Demonstrate/explain emergency procedure	☐	☐
5. Safe Operation of the Equipment (Mine only)		
During the demonstration, did the Candidate:	√ / ×	N/A
Display effective clean-up of spillage	☐	☐
Demonstrate/explain requirements for hopper clean up	☐	☐
Demonstrate good knowledge of main road networks	☐	☐
Follow/explain the correct procedure for clean-up (40-metre exclusion and positive radio communication)	☐	☐
6. Parking and Shutdown Procedures		
During the demonstration, did the Candidate:	√ / ×	N/A
Identify relevant parking location	☐	☐
Ground GET and apply park brake when parking in the field and at designated parking areas	☐	☐
Allow the engine time to idle down	☐	☐
Ensure that the cab, windows and mirrors are clean	☐	☐
Complete the checklist and defect report	☐	☐
Leave cab doors and windows closed	☐	☐
Ensure that the engine is shut down completely before descending to ground level	☐	☐
Complete a post operational walk around inspection	☐	☐

Part 2 Assessment	The candidate's overall performance meets the requirements of the assessment method listed above. Sufficient performance evidence was made available during the assessment to satisfy evidence requirement of the outcome.		
	Candidate not yet Competent	☐	Candidate Competent
	Name of Assessor [Print]	Assessor Signature	Date

Authorised to Operate Small Loader



Worsley Alumina

PART 3 - DIRECT OBSERVATION LOG

New or inexperienced candidates will be required to complete a minimum of 10hrs directly supervised before assessment for Minimal Supervision can take place.

Date	Task	Duration	Qualified Operators Name (print)	Qualified Operators Signature

Authorised to Operate Small Loader



Worsley Alumina

PART 4 – MINIMAL SUPERVISION PRACTICAL DEMONSTRATION

Materials Required	Small Loader	
1. Plan and prepare		
During the demonstration, did the Candidate:	√ / ×	N/A
Clarifies work instructions with the duty supervisor	☐	☐
Complete a risk assessment (RAP)	☐	☐
Identify and report any potential hazards	☐	☐
Wear the correct PPE	☐	☐
2. Equipment Pre-Operational Checks		
During the demonstration, did the Candidate:	√ / ×	N/A
Isolate the loader correctly using hasp and personnel lock	☐	☐
Conduct a try test prior to entering the footprint of the loader	☐	☐
Maintain three (3) point contact when accessing/egressing the loader	☐	☐
Identify & visually check external components at ground level	☐	☐
Identify & visually check in cab components and gauges	☐	☐
Check fire suppression system and fire extinguisher for condition	☐	☐
Check steps and handrails for condition	☐	☐
Check steering components for condition	☐	☐
Check hydraulic and transmission oil sight glass for level	☐	☐
Check grease lines and that sufficient grease is getting to steering knuckles	☐	☐
Check tyres, rims and wheel studs	☐	☐
Check under the machine for fluid leaks	☐	☐
Check engine oil level on dip stick	☐	☐
Check coolant level sight glass	☐	☐
Check windows and mirrors for condition	☐	☐
Check work lights	☐	☐
Check seat and seatbelt condition	☐	☐
Complete a pre-start checklist and defect report	☐	☐
3. Start Up Procedure		
During the demonstration, did the Candidate:	√ / ×	N/A
Check that the park brake is engaged	☐	☐
Check transmission is in neutral	☐	☐
Adjust seat correctly and apply seat belt	☐	☐
Turn ignition key to the on position and visually observe monitoring system perform a self-test	☐	☐
Sound the horn once and wait 3-5 seconds prior to starting the engine	☐	☐

Authorised to Operate Small Loader



Worsley Alumina

4. Safe Operation of the Equipment (General)		
During the demonstration, did the Candidate:	√ / ×	N/A
Sound the horn twice and wait 3-5 seconds prior to moving the loader	☐	☐
Stop machine during transmission directional changes	☐	☐
Use controlled and smooth braking applications	☐	☐
Follow the 40m procedure while working around other equipment	☐	☐
Manoeuvre the loader safely and demonstrate general awareness	☐	☐
Demonstrate good knowledge of main road networks	☐	☐
Obey all haul road signage	☐	☐
Follow correct separation distances	☐	☐
Use correct two-way protocols	☐	☐
Demonstrate/explain correct overtaking procedures	☐	☐
Shut the loader down prior to exiting cab to ground level	☐	☐
Demonstrate/explain emergency procedure	☐	☐
5. Safe Operation of the Equipment (Mine only)		
During the demonstration, did the Candidate:	√ / ×	N/A
Display effective clean-up of spillage	☐	☐
Demonstrate/explain requirements for hopper clean up	☐	☐
Demonstrate good knowledge of main road networks	☐	☐
Follow/explain the correct procedure for clean-up (40-metre exclusion and positive radio communication)	☐	☐
6. Parking and Shutdown Procedures		
During the demonstration, did the Candidate:	√ / ×	N/A
Identify relevant parking location	☐	☐
Ground GET and apply park brake when parking in the field and at designated parking areas	☐	☐
Allow the engine time to idle down	☐	☐
Ensure that the cab, windows and mirrors are clean	☐	☐
Complete the checklist and defect report	☐	☐
Leave cab doors and windows closed	☐	☐
Ensure that the engine is shut down completely before descending to ground level	☐	☐
Complete a post operational walk around inspection	☐	☐

Part 4 Assessment	The candidate's overall performance meets the requirements of the assessment method listed above. Sufficient performance evidence was made available during the assessment to satisfy evidence requirement of the outcome.		
	Candidate not yet Competent	☐	Candidate Competent
	Name of Assessor [Print]	Assessor Signature	Date

Authorised to Operate Small Loader



Worsley Alumina

PART 5 – MINIMAL SUPERVISION LOG

New or inexperienced candidates will be required to complete a minimum of 20hrs before final practical assessment can take place.

Date	Location	Task	Duration	Comments	Candidate's Signature

Authorised to Operate Small Loader



Worsley Alumina

PART 6 – FINAL PRACTICAL ASSESSMENT

Materials Required	Small Loader	
1. Plan and prepare		
During the demonstration, did the Candidate:	√ / ×	N/A
Clarifies work instructions with the duty supervisor	☐	☐
Complete a risk assessment (RAP)	☐	☐
Identify and report any potential hazards	☐	☐
Wear the correct PPE	☐	☐
2. Equipment Pre-Operational Checks		
During the demonstration, did the Candidate:	√ / ×	N/A
Isolate the loader correctly using hasp and personnel lock	☐	☐
Conduct a try test prior to entering the footprint of the loader	☐	☐
Maintain three (3) point contact when accessing/egressing the loader	☐	☐
Identify & visually check external components at ground level	☐	☐
Identify & visually check in cab components and gauges	☐	☐
Check fire suppression system and fire extinguisher for condition	☐	☐
Check steps and handrails for condition	☐	☐
Check steering components for condition	☐	☐
Check hydraulic and transmission oil sight glass for level	☐	☐
Check grease lines and that sufficient grease is getting to steering knuckles	☐	☐
Check tyres, rims and wheel studs	☐	☐
Check under the machine for fluid leaks	☐	☐
Check engine oil level on dip stick	☐	☐
Check coolant level sight glass	☐	☐
Check windows and mirrors for condition	☐	☐
Check work lights	☐	☐
Check seat and seatbelt condition	☐	☐
Complete a pre-start checklist and defect report	☐	☐
3. Start Up Procedure		
During the demonstration, did the Candidate:	√ / ×	N/A
Check that the park brake is engaged	☐	☐
Check transmission is in neutral	☐	☐
Adjust seat correctly and apply seat belt	☐	☐
Turn ignition key to the on position and visually observe monitoring system perform a self-test	☐	☐
Sound the horn once and wait 3-5 seconds prior to starting the engine	☐	☐

Authorised to Operate Small Loader



Worsley Alumina

4. Safe Operation of the Equipment (General)		
During the demonstration, did the Candidate:	√ / ×	N/A
Sound the horn twice and wait 3-5 seconds prior to moving the loader	☐	☐
Stop machine during transmission directional changes	☐	☐
Use controlled and smooth braking applications	☐	☐
Follow the 40m procedure while working around other equipment	☐	☐
Manoeuvre the loader safely and demonstrate general awareness	☐	☐
Demonstrate good knowledge of main road networks	☐	☐
Obey all haul road signage	☐	☐
Follow correct separation distances	☐	☐
Use correct two-way protocols	☐	☐
Demonstrate/explain correct overtaking procedures	☐	☐
Shut the loader down prior to exiting cab to ground level	☐	☐
Demonstrate/explain emergency procedure	☐	☐
5. Safe Operation of the Equipment (Mine only)		
During the demonstration, did the Candidate:	√ / ×	N/A
Display effective clean-up of spillage	☐	☐
Demonstrate/explain requirements for hopper clean up	☐	☐
Demonstrate good knowledge of main road networks	☐	☐
Follow/explain the correct procedure for clean-up (40-metre exclusion and positive radio communication)	☐	☐
6. Parking and Shutdown Procedures		
During the demonstration, did the Candidate:	√ / ×	N/A
Identify relevant parking location	☐	☐
Ground GET and apply park brake when parking in the field and at designated parking areas	☐	☐
Allow the engine time to idle down	☐	☐
Ensure that the cab, windows and mirrors are clean	☐	☐
Complete the checklist and defect report	☐	☐
Leave cab doors and windows closed	☐	☐
Ensure that the engine is shut down completely before descending to ground level	☐	☐
Complete a post operational walk around inspection	☐	☐

Part 6 Assessment	The candidate's overall performance meets the requirements of the assessment method listed above. Sufficient performance evidence was made available during the assessment to satisfy evidence requirement of the outcome.		
	Candidate not yet Competent	☐	Candidate Competent
	Name of Assessor [Print]	Assessor Signature	Date

DEFINITIONS, TERMS AND ABBREVIATIONS

Term	Description
ATO	Authorised to Operate
RPL	Recognise Prior Learning
WAPL	Worsley Alumina Proprietary Limited
RAP	Risk Assessment Prompt
PPE	Personel Protective Equipment
BIS	Learning Management System
SWI	Standard Work Instruction

REFERENCES

01026626	BBM Small Loader Manual.pdf
00117938	Mine Site SME Operating Manual.pdf
South32	Small Loader Presentation

DOCUMENT CONTROL

Approval Circulation

Role	Name	Approved	Date
Training Supervisor	Jarrad Tenni	✓	18/09/2025
Mining Superintendent	Jason Leach	✓	18/09/2025
Mine Services Superintendent	Paul Rayner	✓	22/10/2025
Safety and Training Superintendent	April Richardson	✓	28/11/2025